Bauzeitenplan BV 658 Feuerwehr Zetel

Pos	Vorgang	Dauer	Start	Ende	Unternehmer	Dezember 2019			Januar 2020			Februar 2020			März 2020			April 2020			Mai 2020			Juni 2020			Juli 2020			August 2020			September 2020															
						49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39
1	Erdarbeiten	15 at	02.12.2019	20.12.2019		15 at																																										
2	Rohbau Streifenfundamente	11 at	02.01.2020	17.01.2020		11 at																																										
3	Blitzschutz	1 at	07.01.2020	07.01.2020		1 at																																										
4	HLS Grundleitungen	2 at	20.01.2020	21.01.2020		2 at																																										
5	Rohbau Betonsohlen	10 at	27.01.2020	07.02.2020		10 at																																										
6	Rohbau Wände (ohne Stahlhallenteil)	15 at	10.02.2020	28.02.2020		15 at																																										
7	Rohbau EG Betondecke	7 at	02.03.2020	10.03.2020		7 at																																										
8	Rohbau Wände nach Betondecke	13 at	11.03.2020	27.03.2020		13 at																																										
9	Rohbau Wände (nach Stahlhallenerrichtung)	5 at	30.03.2020	03.04.2020		5 at																																										
10	Rohbau Verblendmauerwerk	18 at	14.04.2020	08.05.2020		18 at																																										
11	Rohbau Verfugung	5 at	08.06.2020	12.06.2020		5 at																																										
12	Zimmerer	2 at	23.03.2020	24.03.2020		2 at																																										
13	Kunststofffenster	4 at	06.04.2020	09.04.2020		4 at																																										
14	Stahlbau Erstellung Fertigungspläne	15 at	02.12.2019	20.12.2019		15 at																																										
15	Stahlbau Fertigungsfreigabe	1 at	07.02.2020	07.02.2020		1 at																																										
16	Stahlbau Montage Stahlhalle	5 at	16.03.2020	20.03.2020		5 at																																										
17	Stahlbau Montage Dachpaneele	2 at	23.03.2020	24.03.2020		2 at																																										
18	Stahlbau Montage Wandpaneele	5 at	30.03.2020	03.04.2020		5 at																																										
19	Toranlagen	4 at	14.04.2020	17.04.2020		4 at																																										
20	Gerüstbau	117 kt	17.02.2020	12.06.2020		117 kt																																										
21	ELT vor Putz	19 at	16.03.2020	09.04.2020		19 at																																										
22	HLS vor Putz	19 at	16.03.2020	09.04.2020		19 at																																										
23	Tischler - Stahlzargenmontage	2 at	14.04.2020	15.04.2020		2 at																																										
24	Tischler - Türblattmontage	2 at	14.09.2020	15.09.2020		2 at																																										
25	Putz	9 at	20.04.2020	30.04.2020		9 at																																										
26	ELT nach Putz	15 at	29.04.2020	20.05.2020		15 at																																										
27	HLS nach Putz	15 at	29.04.2020	20.05.2020		15 at																																										
28	Estrich	4 at	25.05.2020	28.05.2020		4 at																																										
29	Fliesen Halle	9 at	11.05.2020	22.05.2020		9 at																																										
30	Fliesen Rest	25 at	15.06.2020	17.07.2020		25 at																																										
31	HLS Heizflächen Inbetrieb	1 at	15.06.2020	15.06.2020		1 at																																										
32	Estrichaufheizung	15 at	15.06.2020	03.07.2020		15 at																																										
33	Bodenbeläge	12 at	27.08.2020	11.09.2020		12 at																																										
34	Trockenbaudecken	20 at	08.06.2020	03.07.2020		20 at																																										
35	Trockenbaudecken Rasterplatten einlegen	1 at	17.09.2020	17.09.2020		1 at																																										
36	Malerarbeiten	20 at	29.06.2020	24.07.2020		20 at																																										
37	ELT Endmontage	15 at	24.08.2020	11.09.2020		15 at																																										
38	ELT Inbetriebnahme	5 at	14.09.2020	18.09.2020		5 at																																										
39	HLS Endmontage	10 at	31.08.2020	11.09.2020		10 at																																										
40	Dacharbeiten Unterspannbahn, Dampfsperre Flachdach	5 at	26.03.2020	01.04.2020		5 at																																										
41	Dacharbeiten Flachdach	8 at	06.04.2020	17.04.2020		8 at																																										
42	ELT in Aussenanlagen	2 at	27.07.2020	28.07.2020		2 at																																										
43	Dacharbeiten Satteldach	14 at	04.05.2020	22.05.2020		14 at																																										
44	Blitzschutz	2 at	19.05.2020	20.05.2020		2 at																																										
45	Verkehrswegebau	45 at	22.06.2020	21.08.2020		45 at																																										
46	Baudreinerung	5 at	21.09.2020	25.09.2020		5 at																																										
47	Sommerferien	30 at	16.07.2020	26.08.2020		30 at																																										